

Task Name	Meterage	Abandonment	Services	SGN Manager	Duration	Engineering Start	Engineering Finish	TM Required	Conditions
Riddlesdown Road (Phase 2)	0	0	0						
O/S 55 to O/S 71 - O/S 31 to Jnct of Brancaster Lane (Permit duration matching end of Brancaster)	250	110	18		17 Days	Thu 31/01/19	Fri 08/03/19	2 Way Lights - 1- way system on Grassmere Road & 2 Way lights on Riddlesdown Road	Permit to run with connection streets
PERMIT - Jnct of Grassmere Road (LH Retrieval)	0	60	5		5 days	Mon 25/02/2019	Fri 01/03/2019	1- way system on Grassmere Road & 2 Way lights on Riddlesdown Road	
PERMIT - Jnct of Brancaster Lane (x2 LH Retrievals)	0	50	5		5 Days	Mon 04/03/19	Fri 08/03/2019	3 Way Lights	
O/S 71 to O/S 112 (Rd Crossing / 3 Connections / 2LH Retrievals)	490	490	23		30 Days	Mon 11/03/2019	Fri 31/05/2019	2 / 3 Way Lights	
PERMIT - Jnct of Warren Road (Rd Crossing / Connection/ TL Head)	29	30	0		10 Days	Mon 11/03/19	Fri 22/03/2019	3 Way Lights	Lights to be manually controlled during peak times and priority given to Riddlesdown Road
PERMIT - Jnct of Riddlesdown Avenue (Connection / TL Head)	0	0	0		5 Days	Mon 25/03/2019	Fri 29/03/2019	3 Way Lights	

Pulling off Riddlesdown Road to carry out works on Purley downs road during Easter Holidays

Purley Downs Road (Phase 3)				Dave Wilkie	14 days	06/04/2019	19/04/2019								
Purley Down Road O/s 52 to Rail Bridge (Trial Holes & Camera work)	0	0	0		5 Days	01/04/2019	05/04/2019	Some C/W incursion							
Purley Down Road Jnct With Riddlesdown Road	10	15	3		14 days	06/04/2019	19/04/2019	4 Way Lights	School Holiday working only						
Purley Downs Road (Phase 3)					29 Days	03/06/2019	Fri 19/07/2019								
Jnct of Yew Tree Walk to Jnct of Purley Bury Close	90	90	13		10 Days	03/06/2019	14/06/2019	Road Closure - Diversion, Yew Tree walk, Brancaster lane, Purley Bury Avenue.							
Jnt of Purley Bury avenue to Jnct of Pemwortham Road	190	190	24		15 Days	17/06/2019	05/07/2019	Road Closure - Diversion - Norman Avenue, Victoria Avenue, Pemwortham Road.							
Jnct of Pemwortham Road to o/s 83 Purley Downs Road	30	30	5		10 Days	08/07/2019	19/07/2019	2 Way Lights	Prefer to work under closure, however Diversion route will be very long, therefore 2 way lights suggested						
Riddlesdown Avenue (Phase 4)					25 Days	22/07/2019	23/08/2019								
O/S 21 to Jnct with Brancaster Lane (1 LH Retrieval)	200	200	47		20 Days	22/07/2019	16/08/2019	Some C/W incursion							
Riddlesdown Avenue Jnct with Brancaster Lane (Connection)	0	0	0		5 Days	19/08/2019	23/08/2019	3 Way Lights							